

32	Store Room	Light Fittings / SB / Smoke Detector / Fire Alarm Cables Cleaning Required		
33	Store Room	Lock Not Working Properly	✓	
34	Toilet Passage Area	Toilet Passage Area Ceiling and walls have stains and roller marks — repaint properly to achieve a clean finish.	✓	
35	Toilet	The granite door frame is not properly fixed, and gaps are visible. Please rectify it properly.	✓	
36	Toilet	Urinal partition installation pending. Toilet area cleaning required (floor, walls, sanitary fixtures). Toilet door cleaning required (inside & outside surfaces).		
37	Toilet	Aluminium Ventilation not install properly Required proper screwing and past Silicone in pregypbery		
38	Toilet	The aluminium ventilation is not properly fixed. Secure it firmly with screws and then fill all four sides with silicone from both inside and outside.		
39	Toilet /Pantry/Store Room	The sides of the toilet/pantry/store room doors are not properly polished. Please polish them properly. The door frame polish is also uneven — rectify it as well.	✓	
40	Pantry Area	Floor cleaning required, including corners and under cabinets.	✓	
41	Pantry Area	The fridge location needs to be changed as per GGL competent authority requirements.	✓	
42	Pantry Area	Pantry dining table, overhead storage, and chairs installation are still pending, and delivery is also pending.	Chairs are pending	
43	Pantry Area	A 15A socket also needs to be installed — please check with the GGL competent authority before installing.	✓	
44	Pantry Area	Ceiling and walls have stains and roller marks — repaint properly to achieve a clean finish.	✓	
45	Pantry Area	The granite counter at the sink side is leaking; water is coming through underneath.		
46	Workstation Area	The modular furniture is very dusty and needs to be cleaned properly.	✓	
47	Workstation Area	Hanging lights are misaligned — fix the alignment properly.		
48	Workstation Area	Smoke detectors, alarms, and all other ceiling fittings have paint stains — clean thoroughly.		
49	Workstation Area	The grey ceiling paint is uneven — repaint properly.		
50	Workstation Area	Loose wiring and data cables are hanging — secure them properly and cover the data cables.		
51	Workstation Area	AC units need cleaning.	✓	
52	Workstation Area	The ceiling has waves, undulations, and cracks — rectify properly.	✓	
53	Workstation Area	The textured paint finish is uneven — redo it properly.	✓	
54	Workstation Area / Cubical Area	Aluminium skirting installation is still pending.	✓	
55	Workstation Area / Cubical Area	Grooves are not filled properly — rectify them.	✓	
56	Workstation Area / Cubical Area	The beading strip is not properly polished — polish it correctly.		
57	Workstation Area / Cubical Area	The low-height partition panel polish is uneven — fix it.		
58	Workstation Area / Cubical Area	Colour work is uneven; roller marks are visible in several places — repaint properly.	✓	
59	GA Head Cabin	The complete modular furniture setup is still pending.	✓	

60	GA Head Cabin	GA Head Cabin door handle is not properly fixed — fix it.	✓	
61	GA Head Cabin	Floor cleaning is pending — clean thoroughly.	✓	
62	GA Head Cabin	Modular furniture setup is still pending.	✓	
63	GA Head Cabin	Paint stains are visible on the window granite — clean properly.	✓	
64	GA Head Cabin	Aluminum skirting installation is pending.	✓	
65	GA Head Cabin	Wall and ceiling paint is uneven — repaint properly.	✓	
66	GA Head Cabin	Glass partitions are not clean — clean thoroughly.	✓	
67	GA Head Cabin	Roller blinds installation is pending.	✓	
68	GA Head Cabin	Lights and AC units are not clean — clean properly.	✓	
69	GA Head Cabin	WiFi cables are hanging openly on the ceiling — secure them properly.	✓	
70	GA Head Cabin	The pin-up board is missing at the table location.	✓	
71	Conference Room	Acoustic paneling installation is pending.	✓	
72	Conference Room	TV unit: Black laminate was installed, but GA Head now requires white — as discussed, apply white film on it.		
73	Conference Room	Aluminum skirting installation is pending.	✓	
74	Conference Room	Floor cleaning is pending.	✓	
75	Conference Room	WiFi cables are hanging openly on the ceiling — secure them properly.		
76	Conference Room	Glass and glass door cleaning is pending, and glass alignment is not proper — fix and clean.	✓	
77	Conference Room	Silicone stains are visible on the floor — clean thoroughly.	✓	
78	Conference Room	Beading strips are not properly fixed or polished — rectify and polish properly.		
79	Conference Room	Glass door handles are pending installation.	✓	
80	Conference Room	Texture paint grooves are not proper — fix and clean thoroughly.		
81	Conference Room	Lights and AC units are not clean — clean properly.	✓	
82	Zonal Head Cabin	Modular furniture setup is still pending.	✓	
83	Zonal Head Cabin	Back wall paint needs to be done properly.	✓	
84	Zonal Head Cabin	Overall cleaning is pending — clean thoroughly.	✓	
85	Zonal Head Cabin	Glazing side needs proper cleaning.	✓	
86	Zonal Head Cabin	Paint stains are visible on granite and floor — clean properly.	✓	
87	Zonal Head Cabin	Glass door handles are not installed — install them.	✓	
88	Zonal Head Cabin	Glass partition alignment is not proper — fix the alignment.	✓	
89	Zonal Head Cabin	Beading strips are not properly fixed or polished — rectify and polish properly.		
90	Zonal Head Cabin	Excess gap between glass door and glass partition is causing sound leakage — fix it.		
91	Zonal Head Cabin	Aluminum skirting installation is pending.	✓	
92	Zonal Head Cabin	Roller blinds installation is pending.	✓	
93	Zonal Head Cabin	The pin-up board is missing at the table location.	✓	
94	Zonal Head Cabin	Pelmet alignment not proper	✓	
95	Zonal Head Cabin	Chair for Zonal Head Pending		
96	Outside ZHC Passage	Cracks have appeared between the gypsum partition and door frame — groove and finish properly.		
97	Outside ZHC Passage	Gypsum partition paint is uneven — repaint properly.		

98	Passage	Paint Work - repaint properly to achieve a clean finish.	✓	
99	Signages	Use the existing signages that are in good condition, and install new signages for the new areas, such as the Zonal Head.	✓	Only Zonal Head signages is pending
100	General / Site Level	cleaning is required as paint stains and dirt are present on light fittings, fixtures, floors, glass partitions, furniture, doors, and all other surfaces — deep cleaning and proper finishing are needed throughout.	✓	
101	General / Site Level	Paint work is uneven across the entire office area with visible stains — the entire area needs to be repainted for a proper finish. Additionally, ceiling cracks must be properly repaired.		
102	Roller Blinds	As discussed today regarding the roller blinds: install as many existing blinds as possible, and for the remaining positions, use new blinds only as needed — maximum utilization of existing blinds should be ensured.	✓	One window roller blind is pending
103	Road Side Sign Glow Board	The GGL glow sign board for the roadside will be installed by Emphatic Systems after Diwali, as the current site conditions are not suitable. Additionally, the pizza board will be dismantled after making the necessary arrangements.		